

Rolling Programme for Dinas Powys - VM Build.																
LNB	Job Ref	NBU	Area	Street Name	Permit Raised?	Safedig Stats Obtained	Team	Est Metres (M)	Permit Type	Est Start Date	Latest Start Date	Est End Date	Works Comments			
NBU01	Trunk	292149	Dinas	Cardiff Road	Yes		ADV Cwils Team			22/11/2023			Build OLT cab and connect to VM Networ - also dig for power connection			
NBU01	Trunk	292149	Dinas	Murch Road	Yes		ADV Cwils Team			23/11/2023			Build OLT cab and connect to VM Networ - also dig for power connection			
NBU01	Trunk	292149	Dinas	Murch Road	Yes		Team 1			09/12/2023	09/12/2023	09/12/2023	Road Crossing			
NBU02	BA01	305768	Dinas	Cae Garw	Yes	Yes	Team 1	196	Standard - 6 day duration	13/11/2023	17/11/2023	20/11/2023				
NBU02	BA01	305768	Dinas	Heol Y Frenhines - not even half complete	Yes	Yes	Team 1	280	Standard	20/11/2023	24/11/2023	07/12/2023				
NBU02	BA01	305768	Dinas	Ca'Y Pwll	Yes	Yes	Team 1	158	Standard	05/12/2023	11/12/2023	18/12/2023				
NBU02	BA01	305768	Dinas	St Caddocs Avenue	Yes	Yes	Team 1	5		12/12/2023	13/12/2023	14/12/2023				
NBU02	BA01	305768	Dinas	Drylla	Yes	Resubmit Req	DMT - Claudiu	477	Standard	22/01/2024	26/01/2024	02/02/2024				
NBU02	BA01	305768	Dinas	Heol Y Frenhines	Yes	Resubmit Req	DMT - Claudiu	400	Standard	24/01/2024	30/01/2024	06/02/2024				
NBU02	BA01	305768	Dinas	Croftta	Yes	Yes	DMT - Claudiu	256	Standard	29/01/2024	02/02/2024	09/02/2024				
NBU02	BA01	305768	Dinas	Cae'r Odyn	Yes	Resubmit Req	DMT - Claudiu	457	Standard	31/01/2024	06/02/2024	13/02/2024				
NBU02	BA01	305768	Dinas	Ashgrove	Yes	Resubmit Req	DMT - Claudiu	199	Standard - 5 day duration	05/02/2024	09/02/2024	09/02/2024				
NBU02	BA01	305768	Dinas	Cross Common Road		No	DMT - Claudiu	20	Minor	12/02/2024	19/02/2024	19/02/2024	2 road crossings to be done under the same TM set up.	2 way	Tarmac	
NBU02	BA01	305768	Dinas	Longeadow Drive	Yes	Resubmit Req	DMT - Claudiu	253	Standard	06/02/2024	12/02/2024	19/02/2024	2 road crossings to be done under the same TM set up.	2 way	Tarmac	
NBU02	BA01	305768	Dinas	St Gwynnos Close		Resubmit Req	DMT - Claudiu	60	Minor	09/02/2024	12/02/2024	12/02/2024	Small cul de sac - Plenty of walk boards and fast reinstatmnt required.	N/A	Tarmac	
NBU02	BA01	305768	Dinas	ELM GROVE PLACE		Resubmit Req	DMT - Claudiu	90	Minor	08/02/2024	09/02/2024	12/02/2024	No access for grab lorry. Train bridge is only entry. CG will have to plan clearance of waste.	N/A	Tarmac	
								2851								
								ECD - 26/02/2024								
NBU03	BA02	305769	Dinas	Sycamore Close		Resubmit Req	DMT - Claudiu	258	Standard				Verges are available. Rear access available to no. 23 to no.27.	N/A	Tarmac	
NBU03	BA02	305769	Dinas	Hazel Grove		Resubmit Req	DMT - Claudiu	253	Standard				One concrete drive way. 4 way to do road crossing with Longmeadow Drive.	4 way	Tarmac	
NBU03	BA02	305769	Dinas	Robin Hill		Resubmit Req	DMT - Claudiu	112	Standard - 5 day duration					Give & Take	Tarmac	
NBU03	BA02	305769	Dinas	Laburnum Way		Resubmit Req	DMT - Claudiu	215	Standard				Dead end will require immediate walkboards	Give & Take	Tarmac	
NBU03	BA02	305769	Dinas	Longmeadow Drive		Resubmit Req	DMT - Claudiu	146	Standard - 5 day duration				Road crossing to be done under 4 way with road crossing on Hazel Grove.	4 way	Tarmac	
NBU03	BA02	305769	Dinas	Hawthorn Close		Resubmit Req	DMT - Claudiu	163	Standard - 5 day duration					Give & Take	Tarmac	
NBU03	BA02	305769	Dinas	Greenmeadow Close		Resubmit Req	DMT - Claudiu	44	Minor					N/A	Tarmac	
NBU03	BA02	305769	Dinas	Plas Essyllt		Resubmit Req	DMT - Claudiu	42	Minor				recommend; Verge dig to avoid bus stop suspension. 3 way for road crossing; fairly busy road.	3 way	Tarmac / verge	
NBU03	BA02	305769	Dinas	Sunnycroft Lane		Resubmit Req	DMT - Claudiu	18	Minor				Tight at bottom of lane s/o no.15.	N/A	Tarmac / Concrete	
NBU03	BA02	305769	Dinas	Sunnycroft Rise		Resubmit Req	DMT - Claudiu	40	Minor				OGI have replaced a route of slabs that can be re-used.	N/A	Slabs / Concrete	
NBU03	BA02	305769	Dinas	Sunnycroft Close		Resubmit Req	DMT - Claudiu	60	Minor				Tarmac and concrete	N/A	Tarmac / Concrete	